

WASTEWATER COMPLIANCE
PROJECT NUMBER: BC07-0101
P. D. GREENBERG

Name	Scheduled Start	Scheduled Finish	4, 1992		Qtr 1, 1993			Qtr 2, 1993			Qtr 3, 1993			Qtr 4, 1993			Qtr 1, 1994			Qtr 2, 1994		
			Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
1 PREP SUPPLEMENT	8/7/92 8:00am	10/6/92 5:00pm	%																			
2 SUPPL APPROVAL	10/7/92 8:00am	12/1/92 5:00pm	<div></div>	100%																		
3 PROCURE EQUIPMENT	5/15/92 8:00am	12/14/92 5:00pm	<div></div>	86%																		
4 PROCURE MAINT CONSTR MAT	10/21/92 8:00am	2/18/93 5:00pm	<div></div>					39%														
4.1 PROCURE INSTRUMENTS	10/26/92 8:00am	2/18/93 5:00pm	<div></div>					25%														
4.2 PROCURE E/I MATERIALS	10/21/92 8:00am	12/17/92 5:00pm	<div></div>	76%																		
4.3 PROCURE PIPING MATERL	12/3/92 8:00am	12/16/92 5:00pm	<div></div>	0%																		
5 CONTRACT CONSTRUCTION	9/14/92 8:00am	4/26/93 5:00pm	<div></div>					35%														
5.1 MOBILIZATION	9/14/92 8:00am	9/22/92 5:00pm																				
5.2 RELOC STORM DRAINS	9/22/92 8:00am	10/2/92 5:00pm	%																			
5.3 TEMP ELECT/PHONE	9/22/92 8:00am	10/9/92 5:00pm	%																			
5.4 P.W. PIPE INSTALL/RELOC	9/29/92 8:00am	11/10/92 5:00pm	<div></div>	100%																		
5.5 SUMP CAISSON	10/14/92 8:00am	12/10/92 5:00pm	<div></div>	50%																		
5.6 BLDG FOUNDATION	10/15/92 8:00am	11/19/92 5:00pm	<div></div>	100%																		
5.7 CHEM. STORAGE FOOTING	10/19/92 8:00am	12/3/92 5:00pm	<div></div>	100%																		
5.8 BUILDG CONSTRUCTION	11/23/92 8:00am	1/21/93 5:00pm	<div></div>					30%														
5.9 STORAGE/UNLOADG CON	12/4/92 8:00am	2/15/93 5:00pm	<div></div>					0%														
5.10 INSTALL STORAGE TKS	2/16/93 8:00am	3/8/93 5:00pm	<div></div>					0%														
5.11 PIPING TANKS TO BLDG	3/9/93 8:00am	3/22/93 5:00pm	<div></div>					0%														
5.12 PIPING BLDG TO BERM	3/9/93 8:00am	4/5/93 5:00pm	<div></div>					0%														
5.13 WATER PIPING	2/16/93 8:00am	3/1/93 5:00pm	<div></div>					0%														
5.14 INSTALL SUMP & PUMPS	12/15/92 8:00am	12/30/92 5:00pm	<div></div>					0%														
5.15 ACCESS ROAD CONSTR	3/23/93 8:00am	4/26/93 5:00pm	<div></div>																			
5.16 BERM PIPE TO BASINS	1/4/93 8:00am	3/2/93 5:00pm	<div></div>					0%														
5.17 ERECT ACCESS PLATFO	2/16/93 8:00am	3/15/93 5:00pm	<div></div>					0%														
6 PLANT MAINT CONSTRUCTION	12/1/92 8:00am	5/6/93 5:00pm	<div></div>					1%														
6.1 POWER CABLE TO BUILDIN	12/1/92 8:00am	12/14/92 5:00pm	<div></div>	5%																		

Confidential
Philip Morris v. ABC


2030545456

Confidential
Philip Morris v. ABC

2030545456


Project: W. W. COMPLIANCE
Date: 12/3/92
File: WWCPROJ.MPP

Baseline
Progress



Planned Milestone
Milestone

Summary
Current Schedule



ELECTRICAL: C. J. DUNFORD

CIVIL: F. WHITE

CONTROLS: K. HARRIS